



Banks Avenue Reconstruction – Phase II
Weekly Update – July 28, 2011

Construction continues on Phase II of the Banks Avenue Reconstruction project. Work continues at a good pace. The new storm sewer is being installed along Banks Avenue starting at North 12th Street. The new water main continues to be installed, and new hydrants are being installed this week.

Construction Activities Planned for the Week of August 1

- Removal/abandonment of the existing water main and services along Banks Avenue
- Installation of new water main and services along Banks Avenue
- Installation of storm sewer along Banks Avenue

The second informational meeting for this project was held Tuesday, July 26, at 10:00 AM. The meeting notes are at the end of this document. The next informational meeting for this project will be held Tuesday, August 9, 2011, at 10:00 AM in the parking lot on the west side of Banks Avenue between North 12th Street and North 13th Street near the construction trailer.

Residents and businesses will be notified if there will be any interruption in water service, and every attempt will be made to minimize the interruption.

Of course, the construction schedule is subject to change due to unforeseen circumstances (i.e. weather).

Please feel free to contact me with any questions at (715) 817-1081.

Sincerely,

Erin Potratz
Engineering Technician
City of Superior



SUPERIOR
WISCONSIN

Living up to our name.

Public Works Department

Phone: (715) 395-7333
Fax: (715) 395-7346

1316 N 14th Street
Superior, WI 54880

Banks Avenue Reconstruction – Phase II

Al Gingras, E.I.T. Project Manager A-1 Excavating, Inc. PO Box 90 Bloomer, WI 54724	Jeff Goetzman, PE Director, Public Works City of Superior 1316 N. 14 th Street Superior, WI 54880	Tim Melby, PE Supervising Engineer, Gas/Water Operations Superior Water, Light & Power 2915 Hill Ave. Superior, WI 54880	Todd Janigo Asst. Director, Public Works City of Superior 1316 N. 14 th Street Superior, WI 54880
---	--	--	--

RE: Site Construction Meeting No. 02 – July 26, 2011, 10:00 AM

In Attendance:

Erin Potratz, City of Superior	Steve Grapentin, World of Wheels	
--------------------------------	----------------------------------	--

PERMITS/EROSION CONTROL

1. Inlet protection installed at all existing catch basins/manholes; it is imperative inlet protection be installed on new manholes/catch basins if they will be exposed to surface water.
2. All mud from the jobsite shall be cleaned up in a timely manner per the contract agreement; contractor has been doing a good job with this, however there has been the issue of kids riding their bikes through the mud and tracking it onto the roads and alleys nearby.

PROGRESS/WORK SCHEDULE

1. Schedule for the weeks of July 26 and August 1:
 - a. July 26 – Continue installing water main and hydrants; start installing storm sewer
 - b. August 1 – Complete installing water main and hydrants; start installing water services; complete installing storm sewer; complete existing storm sewer removals and abandonments.
2. Work completed as of 7/26/2011: Sanitary manhole installed at alley parallel to and between Belknap Street and North 14th Street; water main installed in Banks from North 12th Street to just north of North 14th Street; water main installed in North 13th Street east of Banks Avenue
3. Storm sewer removals/seals/abandonments will occur as the storm sewer is installed.

GENERAL COMMENTS

1. Access to 1320-1322 Banks Avenue and 1321 Banks Avenue continues; access to 1321 Banks Avenue is only every other week (next time will be August 2-3)
2. The City of Superior ESD would like to keep the manhole/catch basin covers and frames; these are to be stockpiled for pickup.
3. The area of the potentially contaminated soils will be excavated again this week for the storm sewer; the area around the water main had minimal contamination and only about 10 cubic yards of soil will need to be disposed of at another location.
4. The after hours and weekend contacts for the contractor are the project manager Al Gingras (715-456-9091) and while the water main and storm sewer work is in progress the foreman Jeff.

5. Steve with World of Wheels wanted to verify if his water service will be shut down for extended periods of time with the replacement of the water main. Per Steve Anderson with Superior Water, Light, and Power the service for World of Wheels is fed through the alley and from the service to along North 12th Street that connects to the water main in Banks Avenue. There will most likely be a short shut down of the water service to that location when the service along North 12th Street is connected to the water main. Notice will be given when this shut down will occur.
6. The next meeting will be held Tuesday, August 9, 2011, at 10:00 AM in the same location (the parking lot on the west side of Banks Avenue between North 12th Street and North 13th Street).

Respectfully submitted,

Erin Potratz
Project Representative

C: All in attendance, and as listed above