



Public Works Department

Phone: (715) 395-7333
Fax: (715) 395-7346

1316 N 14th Street
Superior, WI 54880

Banks Avenue Reconstruction – Phase II **Weekly Update – August 11, 2011**

Construction continues on Phase II of the Banks Avenue Reconstruction project. Again rain has slowed the progress, but work still continues at a good pace. The storm sewer and water main work should be completed this week.

Construction Activities Planned for the Week of August 15

- Remove remaining sidewalks and other structures that will be replaced as part of this project
- Grade road surfaces/remove soil to subbase
- Start laying base for road surface

The third informational meeting for this project was held Tuesday, August 9, at 10:00 AM. The meeting notes are at the end of this document. The next informational meeting for this project will be held Tuesday, August 23, 2011, at 10:00 AM in the parking lot on the west side of Banks Avenue between North 12th Street and North 13th Street.

Of course, the construction schedule is subject to change due to unforeseen circumstances (i.e. weather).

Please feel free to contact me with any questions at (715) 817-1081.

Sincerely,

Erin Potratz
Engineering Technician
City of Superior



Banks Avenue Reconstruction – Phase II

Al Gingras, E.I.T. Project Manager A-1 Excavating, Inc. PO Box 90 Bloomer, WI 54724	Jeff Goetzman, PE Director, Public Works City of Superior 1316 N. 14 th Street Superior, WI 54880	Tim Melby, PE Supervising Engineer, Gas/Water Operations Superior Water, Light & Power 2915 Hill Ave. Superior, WI 54880	Todd Janigo Asst. Director, Public Works City of Superior 1316 N. 14 th Street Superior, WI 54880
---	--	--	--

RE: Site Construction Meeting No. 03 – August 9, 2011, 10:00 AM

In Attendance:

Erin Potratz, City of Superior	Steve Anderson, Superior Water, Light & Power	
--------------------------------	---	--

PERMITS/EROSION CONTROL

1. Inlet protection has been installed at the sanitary sewer manholes east of Banks Avenue at North 12th Street and North 13th Street due to citizen complaint of sediment runoff from last week’s storm; it is imperative inlet protection be installed on new manholes/catch basins if they will be exposed to surface water.

PROGRESS/WORK SCHEDULE

1. Schedule for the weeks of August 8 and August 15:
 - a. August 8 – Complete installation of water services; complete installation of storm sewer, including pouring inverts and removing/abandoning existing structures; start road grading and final removals from site
 - b. August 15 – Continue road grading and removals; place breaker run
2. Work completed as of 8/9/2011: Water main installed in Banks from North 14th Street to Belknap Street; new hydrants installed; water services installed to building just south of North 13th Street; storm sewer main installed from North 12th Street to North 14th Street; inlets installed at North 12th Street and North 14th Street; ground wire installed north of North 12th Street for lighting for first phase of the project; seven light fixtures removed and stockpiled for installation at a future date
3. SWLP in the process of placing underground electric along North 12th Street. This work should be completed this week. The poles that need to be moved along North 14th Street will be started after this work is completed.

GENERAL COMMENTS

1. Access to 1320-1322 Banks Avenue and 1321 Banks Avenue continues; access to 1321 Banks Avenue is only every other week (next time will be August 16-17)
2. The City of Superior ESD would like to keep the manhole/catch basin covers and frames; these are to be stockpiled in one location for pickup.
3. Due to the shallow depth of the CenturyLink concrete conduit and fiber optic line these structures will be within the new breaker run for the road. The final decision on how this will be handled has not been determined.

4. No additional contaminated soils were added due to excavation for the storm sewer. The results of the testing should be known next week.
5. The after hours and weekend contacts for the contractor are the project manager Al Gingras (715-456-9091) and while the water main and storm sewer work is in progress the foreman Jeff. The contact for the road work will be verified this week.
6. The next meeting will be held Tuesday, August 23, 2011, at 10:00 AM in the same location (the parking lot on the west side of Banks Avenue between North 12th Street and North 13th Street).

Respectfully submitted,

Erin Potratz
Project Representative

C: All in attendance, and as listed above