



Banks Avenue Reconstruction – Phase II
Weekly Update – August 18, 2011

Construction continues on Phase II of the Banks Avenue Reconstruction project. Rain continues to be an issue, but has not slowed progress considerably this week. The storm sewer and water main have been completed, and road grading has started on the project.

Construction Activities Planned for the Week of August 22

- Remove remaining sidewalks and other structures that will be replaced as part of this project
- Continue to grade road surfaces/remove soil to subbase
- Continue to place gravel for beneath the road surface
- Construct bases and place conduit for light poles

The next informational meeting for this project will be held Tuesday, August 23, 2011, at 10:00 AM in the parking lot on the west side of Banks Avenue between North 12th Street and North 13th Street.

Of course, the construction schedule is subject to change due to unforeseen circumstances (i.e. weather).

Please feel free to contact me with any questions at (715) 817-1081.

Sincerely,

Erin Potratz
Engineering Technician
City of Superior